# Jordan Lake Water Supply Program

May 1, 2024



### Agenda 1:30 – 3:00



- Welcome
- Introductions (around the entire room)
- Western Intake Partnership program overview
  - What's new?
- PER Spotlight: Raw Water Intake, Pump Station and Transmission
- What to expect next
- Q & A
- Networking
- Adjourn





### **Western Intake Partnership**











- Represents diverse cross section of Triangle communities
- Collaborating on regional water supply solution since 2014
- Formed to ensure sufficient water supply for the Partners' current customers & support long-term growth & resiliency – access Partners' Jordan Lake allocations from state
- Even with development of other supplies, WIP facilities provide needed capacity to support resiliency and growth


### **Western Intake Partnership**



- City of Durham Contracting Entity
  - Project Manager Sydney Miller
- HDR Program Manager
  - Not eligible to be a design engineer on the Program
  - Supports Selection Committees, but not a voting member
- All Meeting and/or Information Requests shall be directed to HDR:
  - Jeff Adkins jeff.adkins@hdrinc.com
  - Kip Kalisiak kip.kalisiak@hdrinc.com

### Western Intake Partnership Water Supply Project





- Access Partners' Jordan Lake allocations
- Jointly plan, design, construct and operate:
  - Jordan Lake Intake, Tunneled Raw Water Pipeline (~3/4 mile) & Pump Station
    - Progressive Design-Build Opportunity
  - Regional Water Treatment Facility (initial capacity 20 mgd, site plan for future expansions to 77 mgd)
    - Progressive Design-Build Opportunity
  - Finished Water Transmission Pipelines Initial 16 miles to Durham/Chatham;
     Pittsboro pipeline in future phase
  - 2 Elevated Water Storage Tanks
    - Traditional Design-Bid-Build



# Decisions on construction contract delineations and delivery methods



- Key Decisions that led Partners to PDB:
  - "Reserving" an A-Team Contractor/Engineer; recognize limited resources in the market
  - Collaborative approach
  - Quals-based selection
  - Risk mitigation
- Important Factors to Partners
  - Locally-based project leadership
  - Consistency with project leadership team
  - Need to show separate teams if pursuing multiple contracts
  - Contractor capacity to self-perform significant portion of work

### **Program Schedule**





### What's new since WIP May 2023 Outreach Event?



- Clearer picture of Partner participation and capacity allocations
- Decisions on construction contract delineations and delivery methods
- Preliminary Engineering Reports nearing completion
  - Surveys and Geotech investigations
  - Raw Water Intake, Pump Station and Transmission PER submitted for final review
  - Regional Water Treatment Facility PER expected June
  - Finished Water Transmission PER nearly complete
    - o Final work to identify intermediate & northern elevated storage tank locations
- Fieldwork for Environmental Assessment (wetlands, streams, species surveys, cultural & historic resources)
  - EA prepared for submittal to USACE and DEQ

### **Current Preliminary Construction Cost Estimate**



PDB Program Element	Preliminary Estimate (\$M)
Intake, Raw Water Pumping & Transmission	\$117M
Regional Water Treatment Facility	\$460M

DBB Program Element	Preliminary Estimate (\$M)
Finished Water Transmission to Durham	\$152M (36-in) \$190M (42-in)
Two Elevated Storage Tanks	\$21M

Total Program Preliminary Estimate (PDB + DBB Elements) = \$750M-\$788M

### Jordan Lake as a Water Source



- Lake eutrophic from the beginning
- Seasonal taste & odor issues (MIB, Geosmin)
- Nutrient Management
  - Jordan Lake Rules
  - NC Collaboratory study late 2019
- Emerging contaminants (PFAS, 1,4-dioxane, Bromide)
- Intake WQ analysis 2021-present
  - WQ data will be shared
- Proposed intake
  - Near Vista Point State Rec Area
  - Historic New Hope Creek


### Proposed Raw Water Design Conditions

Parameter	Normal	Challenging
Turbidity, NTU	8.4	>20
Tot Manganese, mg/L	0.12	>1
Tot Iron, mg/L	0.23	>0.3
Bromide, µg/L	138.5	>200
MIB, ng/L	9.7	>150
Geosmin, ng/L	14.3	>100
1,4-Dioxane, µg/L	1.15	1.5
Tot Microcystins, μg/L	0.25	>1.2
PFOA, ng/L	6.6	7.4*
PFOS, ng/L	9.5	10.5*
PFBS, ng/L	5.8	6.3*

<sup>\* 75&</sup>lt;sup>th</sup> percentile of historic data

### **Finished Water Transmission Pipelines to Partners**





- Traditional Delivery project
- Transmission pipelines along roadways from Treatment Facility
- 16-mile transmission pipeline from
   Treatment Facility to Durham and
   Chatham Co. water distribution systems
  - Chatham County interconnect location TBD
  - OWASA receives WIP water through existing Durham interconnects, emergencies only during initial phase
  - Future parallel pipeline
- Future 6-mile transmission pipeline to Pittsboro


# WIP is using Envision to encourage Sustainability



**Tools** to plan, design, construct, operate and rate civil infrastructure

- Framework to help project teams identify sustainable approaches
- Self-assessment checklist
- Project verification & recognition program

Speaks to triple bottom line: social, economic & environmental goals















## Raw Water Intake, Pump Station and Transmission PER Overview









Raw Water Intake, Pump Station, and Transmission – Alternatives Evaluation Technical Memorandum

Draft TM

Hazen No 31507-000 February 6, 2024

- One of 3 Hazen PER Tech Memos
  - Others are related to Finished Water
     Transmission program element
  - Draft final Memo submitted late April
- Final version will be available for review on request later this month

- WTF PER to be finalized ~September
- Expect similar overview and availability on request

## Raw Water Intake, Pump Station and Transmission PER Overview



## Alternatives analysis for new Raw Water facilities

# **Goal**: Convey water from west side of Jordan Lake to Partners' new Water Treatment Facility

### **Sections:**

- Introduction & Background
- In-Situ and Modeling Investigations
- Location Alternatives for Raw Water Intake & Pump Station
- Raw Water Intake Alternatives
  - Screen Type
  - Configuration (Tower/Submerged)


- Intake Piping Trenchless Alternatives
- Recommended Raw Water Intake & Piping Configuration
- Raw Water Pump Station Configuration
- Raw Water Intake Alternatives
- Raw Water Transmission Configuration
- Construction Cost Estimate

## Raw Water Intake, Pump Station and Transmission PER Overview



# Guiding Design Principles for Raw Water Infrastructure

- Thalweg Access resilient to severe drought
  - Vicinity bathymetric survey completed
- Sustainable pumping operation above flood elevation, including access to station during flood event
- Intake capable of multi-level withdrawals as needed for seasonal WQ challenges
  - Changing intake elevation is infrequent
  - In-lake modeling built on 2018 Jordan Lake Nutrient Management Report models
- Minimize disturbance to Vista Point Rec Area



### Raw Water Intake and Pump Station Location



### **Intake Location**

- Initially evaluated 1991
- WIP evaluated 3 in-lake intake locations
  - Bells Landing, 2 areas off Vista Point
- Preferred location north of Vista Point

### Raw Water Pump Station Location

- Consideration limited to locations not impacted by flood conditions
- Preferred location SE corner of property owned by OWASA
- Fewer issues with access, easements





# View from Vista Point Sailboat Launch toward Proposed Intake Location





### Raw Water Intake Configuration Alternatives



# Evaluated two intake configurations:

- In-lake Tower Style Intake w/ integral gates for intake level control
- Submerged Screen Style
   Intake with onshore gates



### **Preferred option:**

Concrete In-Lake Tower
Tee Barrel Screens
3 Withdrawal Elevations
ultimate 86 MGD capacity





### **Considerations & Consequences for Intake Selection**



- Local Reservoir Intake Examples
- Agency input during 2023 important to intake style selection

### NC Parks, NC Wildlife Resources Commission, NC Div. of Water Resources


- Construction impacts to Park in either option
- Submerged intake structure requires on-land gate structure
- Concerns operating/maintaining permanent WIP structures in Park
- Tower intake presents navigational hazard challenges; requires lighting and buoys
- Potential security concerns similar to Falls Lake
- Intake will be accessed by boat for O&M
- Not practical to run power to Intake to operate gates, provide lighting
- Public safety, security, lighting important design considerations
- Vista Point Recreation Area must be closed during construction

### **Raw Water Intake Piping Alternatives**



Both *open-cut* and *tunnel* raw water intake pipeline construction initially discussed ....

- ...but early <u>determined tunnel would</u> <u>be needed</u> to address intake depth + USACE, NC Parks concerns
- Geotechnical investigation to assess subsurface conditions, characterize rock along tunnel alignment
- Seismic Risk Index Iow




## **Geotechnical Investigation Report – TM Appendix A**




### Soil Borings – 10 along two potential tunnel routes

PRELIMINARY GEOTECHNICAL REPORT OF SUBSURFACE INVESTIGATI	ON 📝
TABLE OF CONTENTS	
SECTION 1: PROJECT INFORMATION	5
1.1 PROJECT DESCRIPTION	
1.2 SITE DESCRIPTION	5
1.3 SITE GEOLOGIC DESCRIPTION	5
1.3.1 THE TRIASSIC BASIN	5
1.3.2 DIABASE	
1.3.3 METAMORPHIC ROCKS	
1.4 TOPOGRAPHICAL DATA	
SECTION 2: PURPOSE AND SCOPE	8
SECTION 3: FIELD INVESTIGATION	9
3.1 SITE RECONNAISSANCE AND PROJECT SET-UP	9
3.2 SOIL TEST BORINGS	9
SECTION 4: LABORATORY TESTING	10
4.1 SOIL AND ROCK TESTING	10
TABLE 4.1: SUMMARY OF ROCK SAMPLE TESTING	10
4.1 HISTORIC TEST DATA	
TABLE 4.2: SUMMARY OF DIABASE ROCK SAMPLE TESTED FOR OTHER PROJECTS	
SECTION 5: SUBSURFACE CONDITIONS	
5.1 SURFACE MATERIALS, SOIL, AND ROCK	
5.1 SORPACE WATERIALS, SOIL, AND ROCK	
5.3 VISUALIZATION OF SUBSURFACE DATA	
SECTION 6: PRELIMINARY GEOTECHNICAL CONSIDERATIONS	1/
6.1 POTENTIAL GEOLOGICAL HAZARDS	
6.2 SITE EXCAVATION	
6.3 GROUNDWATER	
TABLE 6.1: SUMMARY OF GROUNDWATER READINGS	15
FIGURE 6.1: PUBLISHED INTRINSIC PERMEABILITY AND HYDRAULIC CONDUCTIVITY VALUES	
6.4 SUBSURFACE CONDITIONS	17
SECTION 7: CLOSURE	19



### **Boring Location Plan/Profile**






#### North



## **Boring Location Plan/Profile**






#### North



## Raw Water Pipeline Trenchless Alternatives





PROFILE HORIZONTAL SCALE: 1" = 200" VERTICAL SCALE: 1" = 2"

### **Raw Water Intake and Piping Configuration**



- Preliminarily, Partners may consider alternate Tunnel options, leverage PDB Team input on most costeffective
- Recognize contractor & TBM equipment availability are factors


Table 7-1: Recommended Intake and Piping Configuration


Design Feature	Selection	
Intake Location	Vista Point – Area 1 <sup>1</sup>	
Pump Station Location	OWASA-owned Seaforth Property	
Intake Design		
Configuration	Tower	
Screen Technology	Tee-Style Barrel Screens	
Screen Barrel / Outlet Diameter	60 inches / 48 inches	
Slot Size	1/8-inch	
Screen Capacity	~23 mgd	
Screen Isolation	48-inch Butterfly Valve	
Withdrawal Elevations	3 – EL 207.00, EL 200.50, EL 182.50	
Screen Quantity per Withdrawal Elevation	2 (Initial Construction), 4 (Build-Out)	
Trenchless Technology	ТВМ	
Tunnel / Piping Design <sup>2</sup>	Option 1	Option 2
Tunnel Diameter	8 feet	12 feet
Intake Piping Quantity / Diameter	1 / 66 inches	2 / 48 inches


## **Raw Water Pump Station Configuration**



- Pump Station wet well is launch point for tunnel construction
- 22 MGD initial pumping capacity







### **Raw Water Pump Station Features**



Table 8-1: Capacity Requirements

Planning Horizon	Capacity, mgd	
Initial	20 (Finished Water) / 22 (Raw Water)	
2050	26 (Finished Water) / 29 (Raw Water)	
2070	40 (Finished Water) / 44 (Raw Water)	
Build-Out	86 (Raw Water)	

- Ultimate build-out capacity based on <u>max demand</u> corresponding to <u>remaining Jordan Lake</u> <u>allocations not accessed at Cary-Apex</u>
- Initial pumping & above-ground piping based on 2050 demand
- Initial 4 vertical turbine pumps (2x7 mgd, 2x10 mgd)
- 56-ft circular wet well, Hydraulics Institute
- Electrical room




Figure 8-3: Circular Wet Well Configuration - Iteration 2

### **Raw Water Pump Station Features**





- Zoning requires 100-ft vegetated buffer
- Chemical storage & feed facilities for WTF will also provide for RW facilities
- Raw water pumped to WTF's raw water reservoirs

## **Accessing PER information**




- WIP PERs will be available to interested engineers and contractors
  - Final Raw Water Intake, Pump Station & Transmission PER ready in May
  - Water Treatment Facility PER draft submitted in June, final August-September; available when final
- Contact Jeff Adkins/HDR to request
- Other useful information and links for WIP projects available at
  - WIP website <u>www.westernintakepartnership.com</u>
  - Chatham County website www.chathamcountync.gov, 2024 rezoning page



### **PDB Delivery Schedule**





### **Next 12 Months**



### By Late Summer


- Preliminary Engineering TMs complete
- PDB Teams can schedule presentations with WIP
- Expect Non-Recreational Outgrant applications submitted to USACE
- Interlocal Agreement ready for Partners approval

### By end of 2024

- Finished Water Transmission survey, easement requirements
- Outgrant applications prompt Agency EA review & opportunity for public input

### **Early 2025**

• 1st PDB RFQ



### **Progressive Design Build Procurements**



- Working on DB contract documents and RFQs
- City of Durham is WIP's Contracting Agent
- Planning solicitations for PDB Contracts in 2025
  - 1st RFQ Water Treatment Facility (Contract 2) March/April
  - 2<sup>nd</sup> RFQ Intake & Raw Water Facilities (Contract 1) June/July
- Not planning to issue 2<sup>nd</sup> RFQ until selection made on 1<sup>st</sup> RFQ
- 2-stage selection SOQ, Interviews
  - Structured evaluation criteria will be in RFQ

Traditional Delivery Project – 16-mile Finished Water Transmission Pipeline – Hazen to continue to final design, anticipate bidding 2027

## **City of Durham UBE Requirements**




- <u>All</u> construction projects PDB and Traditional will have goals for Underutilized Business Enterprise (UBE) participation
  - % Minority-owned and % Women-owned UBE firms
- Underutilized Business Enterprise Compliance Division in Finance Department; requirements at City's website <a href="https://www.durhamnc.gov/4091/Underutilized-Business-Compliance-Divisi">https://www.durhamnc.gov/4091/Underutilized-Business-Compliance-Divisi</a> email: ubcfinance@durhamnc.gov
- RFQ will explain UBE requirements with forms all proposers are required to complete
  - UBE Participation Documentation
  - Consultant Workforce Diversity Questionnaire
  - Letter(s) of Intent to Perform as a Sub-Consultant

#### Partnership Website – sign up for updates & newsletter



#### westernintakepartnership.com



#### **Opportunity - PDB Team Summer 2024 Meetings with WIP**



# <u>August - September</u>: WIP Partner Staff & HDR representatives available to meet with PDB Teams

#### Framework:

- 1.5 hr slots
- 8 time slots, first-come first-served
- PDB Teams not engineers or contractors individually
- Separate meetings for each PDB opportunity, or meet jointly
- Sign-up with Jeff Adkins/HDR
- Structured framework
  - Introductions
  - Overview
  - PDB Team approach to project delivery

- PDB Lessons learned
- Market conditions affecting WIP
- Questions (submit ahead)

# **August WIP Construction Industry Outreach Event – Updates & WTF Prelim. Engineering Report Overview**






## **Meeting and/or Information Requests**



Jeff Adkins – jeff.adkins@hdrinc.com Kip Kalisiak – kip.kalisiak@hdrinc.com










# Extra Slides for Q&A

#### Raw Water Pipeline Trenchless Alternatives




- 6 trenchless alternatives considered
- After initial screening & decision for In-Lake Intake Tower,
   2 alternatives remained



## Raw Water Pump Station Configuration





## **WIP Preliminary Projects Schedule 2021-2024**



Project/Milestone	3Q21	4Q21	1Q22	2Q22	3Q22	4Q22	1Q23	2Q23	3Q23	4Q23	1Q24	2Q24	3Q24	4Q24
Intake-Water Infrastructure Prelim Engineering														
WQ Sampling/Analysis								-						
Data Collection/Review/Planning														
								-						
Develop Project Alternatives								•						
Field Investigations								•						
Intake/Raw Water PS Evaluation								-						
Transmission System Evaluation														
Preliminary Engineering & PER														
WIP Governance				_										
Evaluate Governance Models and Financial Feasibility														
Refine Preferred Alternative														
Develop & Approve MOU														
Develop & Approve Legal Instrument (Working Groups)														
Implementation Phase														
Environmental Permitting Project														
Planning, Strategy Development, Initial Request for Use								:						
Coordination with WIP and Agencies														
Environmental Resource Investigations								-						
Alternatives Development and Analysis								-						
Non-Recreation Grant Requests														
Environmental Permitting and Regulatory Approvals														
Regional WTF Prelim Engineering														
Data Collection/Review			$\overline{}$					:						
Field Investigations								-						
WQ Analysis								-						
Treatment Technology Pilot														
Technical Document														
PER												1		
Earliest Start to Final Design Procurement													4	
	3Q21	4Q21	1Q22	2Q22	3Q22	4Q22	1Q23	2Q23	3Q23	4Q23	1Q24	2Q24	3Q24	4Q24

# August WIP Construction Industry Outreach Event – Updates & WTF Prelim. Engineering Report Overview







KEY	
1	ADMIN/ OPERATIONS BUILDING (227'x51')
2	MAINTENANCE BUILDING (110'x98')
3	SUBSTATION / TRANSFORMERS (90'x75')
4	7.5MG RAW WATER STORAGE TANK (2 No. 190' DIA.)
(5)	RAW WATER OZONE INJECTION BUILDING AND CONTACTORS (66'x40')
6	RAPID MIX (37'x16')
7	FLOCCULATION (6 No. 62'x19')
8	SEDIMENTATION BASINS WITH PLATE SETTLERS (4 No. 70'x30')
9	OZONE GENERATORS AND SETTLED WATER CONTACTORS (152'x66')
10	FILTERS (152'x130')
11	GAC (123'x114')
(12)	HSPS (195.5'x75')
13	5MG CLEARWELL (2 No. 160' DIA.)
(14)	ELECTRICAL / GENERATORS BLDG (120'x110')
15	CHEMICAL BLDG (200'x100')
16	LOX STORAGE (60'x45')
(17)	GRAVITY THICKENER (2 No. 62' DIA.)
(18)	THICKENED SOLIDS PS (70'x30')
(19)	DEWATERING BLDG (92'x92')
20	THICKENED SOLIDS STORAGE (2 No. 42' DIA.)
(21)	BW EQ BASIN (80'x60')
(22)	BW PLATE SETTLERS AND RECYCLE PS (90'x40')
(23)	RECLAMATION BASINS (2 No. 175'x175')
(24)	SEPTIC DRAINAGE FIELD (150'x150')
(25)	RAW WATER PUMP STATION (95'x70')
26	PAC SILO (14' DIA.)
(27)	OPTIONAL WEIGH STATION (100'x12')
(28)	FUEL STORAGE FOR STANDBY GENERATORS (60'x45')
29	CAKE STORAGE (160'x120')
(30)	DUPLEX SEPTIC PS (12'x6') AND VALVE BOX (3'x3')
(31)	ELECTRICAL BUILDING (60'x40')
(32)	POSSIBLE IX (250'x105')
(33)	SURGE TANKS (35'x20')
(34)	FUTURE RO OR GAC/IX
	END:
	PROPOSED FACILITY - 30 MGD (PHASE 1- 2031)
	POSSIBLE FUTURE FACILITIES - 40 MGD (PHASE 2)
	POSSIBLE FUTURE FACILITIES TO BUILDOUT (PHASE 3)
_	ASPHALT ROAD
	CONCRETE PAVEMENT
-	GRAVEL ROAD
	WETLAND
	OPEN WATER
	ADDDOVIMATE LOCATION OF EVISTING CEMETERY /TO BE DEVISED
	FOLLOWING DETERMINATION OF CEMETERY BOUNDARY)
	STORMWATER CONTROL MEASURE (SCM)
	EPHEMERAL STREAM
	INTERMITTENT STREAM     60' SETBACK FROM INTERMITTENT STREAM
	- WIP RWTF
	- 50' SETBACK FROM PROPERTY LINE
	- 100' SETBACK FROM PROPERTY LINE
	100' SETBACK FROM ROADS

# Water Treatment Facility Operations Building – Rendering of Preliminary Concept









Western Intake